

Greg Minikel

From: Corey Schuh <CSchuh@mcmgrp.com>
Sent: Monday, May 20, 2019 11:31 AM
To: matt@mattsservices.com; Kathy Alpert; andrewtrestik@gmail.com; garytho83@gmail.com; Ellen Polifka; Randy and Karen Nelson; Michael Spaeth; Anne Schuette; Daniel Sims; Ryan M; Peter Kracaw; sypeng@yahoo.com; dellert2002@gmail.com; sandra.pederson@wisconsin.gov; hbwilsmann511@sbcglobal.net; elizabeth.schmatz@wisconsin.gov; jlkuehnel@michaelbest.com; kim.payne@ampf.com; jaymgroup@hotmail.com; Dawn.welnicke@ampf.com; mail@lakeshorebhg.com; Kolbeck, Joy M - DOC; ruth.jansky@apmhealth.com; joydueno@gmail.com; srhein@baycare.net; Angela Lasek; Pat Brandel; Darlene Hoffman; Jackson Hurst; Paul Klueker; Yolanda.schroeder@holidayinnmanitowoc.com; kanzwfk@sbcglobal.net; cknz26@hotmail.com; Greg Minikel
Subject: Waldo Blvd Project Update (5/20/19)

Hello everyone,

It has been a busy time on the project over the last several weeks. Here is an update on recent progress and what to expect coming up:

Near the roundabout:

- The majority of the curb and gutter has been poured in the first stage of the roundabout. This includes the entire circle portion and all of the western half.
- Concrete pavement at the roundabout continues to be poured. This started last week and will continue through this week.
- Although it is starting to look more like a finished product, there is still quite of work to complete before we can switch traffic to complete the eastern portion of the roundabout. This includes sidewalk, lighting, signing, sod/grass, and temporary pavement for traffic to use in the next stage. Although there is no definitive date for this traffic switch, we are a few weeks away from that yet.

West of the roundabout:

- Water main has been installed from 6th St to 8th St. Installation is continuing between 6th St and 5th St this week.
- Sanitary sewer was installed between 6th St and 8th St last week on the south side of the road. This week sanitary sewer installation continues between 6th St and 5th St on the north side of the roadway.
- Installation of the large diameter storm sewer was on hold for a bit last week until the sanitary sewer was installed ahead of it, but that will continue this week from 6th St to the west. Production on this work will likely slow down as the pipe gets deeper closer to 8th Street.
- In addition to the underground work, crews also removed the pavement and railing over the old bridge over the Little Manitowoc River.

Starting June 6th crews will begin working west of 8th Street. Waldo Blvd will be closed just east of 14th Street (similar to the closure currently at 8th Street). Northbound cross traffic will be maintained at 8th Street across Waldo (except for up to 5 days for utility installation in the intersection). Similarly, southbound cross traffic across Waldo will be maintained at 11th Street (again, except for up to 5 days).

Again, thank you all for your patience during this project.

If you have any questions, please do not hesitate to contact me.

Thanks,

Corey Schuh, PE

Project Engineer




1445 McMAHON DRIVE NEENAH, WI 54956

920.751.4200 EXT 202 MCMGRP.COM

CELL: 920.585.9199



NOW HIRING EXCEPTIONAL INDIVIDUALS



Confidentiality Statement

THE INFORMATION CONTAINED IN THIS E-MAIL IS INTENDED FOR PERSONAL AND CONFIDENTIAL USE OF THE DESIGNATED RECIPIENT(S) NAMED ABOVE. This message may be a client communication, and as such is privileged and confidential. If the reader(s) of this message is not the intended recipient(s) or agent(s) responsible for delivering it to the intended recipient(s), you are hereby notified that you have received this message in error, and that any review, dissemination, distribution, or copying of this message is strictly prohibited. If you have received this communication in error, please notify us by telephone and delete the original message. Thank you.