

Hello everyone,

Over the last two weeks there has been a lot of progress made along the project.

- The deck of existing bridge over the railroad tracks is almost completely removed.
- A significant amount of water main was installed. Most of the portion from 14th St to 18th St is complete.
- Sanitary sewer was completed in a number of areas as well. Crews have focused on some of the areas with lesser amount of work to provide more separation between the crews.

Coming up in the next few weeks:

- Water main work will continue west from 18th St. There will be some work at each intersection east of 18th as well as crews tie the new water main pipe to the old pipe. This is done only after testing on the water is completed.
- Sanitary sewer work will continue.
- Crews will continue working on deck removal, and then some miscellaneous structural repairs will follow on the structure over the railroad.
- Crews will begin excavation for the box culvert near Fleetwood early next week. Please note that there will be no access (vehicular or pedestrian) through this area.

The contractors and I have been coordinating with the DOT closely regarding the Coronavirus. Extra precautions are being taken both on the work site and in our field office. At this point, there is no plan to deviate from the scheduled work.

There were a few unexpected water shut offs this week, especially around 15th St. Unfortunately, that sometimes happens with construction, and when working on or around older pipes and valves. Crews take precautions to limit the number of shut offs, but sometimes they are unavoidable. As much notice as possible will be given with any unexpected shut off.

Also, with more activity on the jobsite, the roadway is getting a little more difficult to navigate. We will do our best to keep the roadway maintained while also completing the work quickly and efficiently.

Thank you all for your patience. As always, if you have any questions, comments, or concerns, please do not hesitate to ask.

Corey Schuh, PE

Project Engineer



1445 McMAHON DRIVE NEENAH, WI 54956
920.751.4200 EXT 202 MCMGRP.COM CELL:
920.585.9199

Confidentiality Statement

THE INFORMATION CONTAINED IN THIS E-MAIL IS INTENDED FOR PERSONAL AND CONFIDENTIAL USE OF THE DESIGNATED RECIPIENT(S) NAMED ABOVE. This message may be a client communication, and as such is privileged and confidential. If the reader(s) of this message is not the intended recipient(s) or agent(s) responsible for delivering it to the intended recipient(s), you are hereby notified that you have received this message in error, and that any review, dissemination, distribution, or copying of this message is strictly prohibited. If you have received this communication in error, please notify us by telephone and delete the original message. Thank you.