

Subject: Waldo Update 6/1/20

Hello everyone.

Wanted to pass along an update to the project.

We are getting very close to seeing our first mainline concrete pavement pour. On Wednesday this week, Vinton will pave the eastbound lanes from 14th Street west to Park Row Boulevard. For those of you living within this stretch on the south side of Waldo, you should have received notification directly from Vinton.

Following that mainline pour, crews will begin to work on forming and pouring some of the intersections on the south side. Additionally, another contractor (Martell) will be mobilizing in to work on forming and pouring the sidewalks on the south side of the roadway. The intersections will take several weeks to complete, as will the sidewalk on the south side.

Once the sidewalk is completed on the south side along this stretch, the westbound lanes will be poured (from 14th to Park Row Blvd). The timeframe for this work will be approximately early July.

While the focus on the east end of the project will be concrete, the underground utility installation continues on the west end of the project. Storm sewer, water main, and sanitary sewer work will continue from Park Row Blvd to the viaduct for the next several weeks. The vast majority of this work should be completed before July.

Near Fleetwood Drive, work continues on the box culvert. Crews have begun work on the second half, and will complete the construction over the next two weeks. Once construction is complete and the concrete has cured, crews will backfill the excavation.

Work on the bridge over the viaduct has been on hold since the deck was poured. Crews are expected to return in early July to pour the sidewalks on the bridge.

As always, if you have any questions, please feel free to reach out to me.

Thanks,

Corey Schuh, PE

Project Engineer



1445 McMAHON DRIVE NEENAH, WI 54956
920.751.4200 EXT 202 MCMGRP.COM
CELL: 920.585.9199