

Hello everyone,

Just a quick update on the progress of the project.

- Work on the box culvert near Fleetwood Drive has been completed, including backfilling of the area. With that work completed, crews have begun working on underground utilities between the box culvert and the bridge over the railroad (storm sewer, sanitary sewer, and water main). The underground work in this area will take several weeks to complete.
- Work on the bridge over the railroad is progressing. Crews have poured the sidewalks and are working on the walls adjacent to the sidewalk. Work on the structure is anticipated to take about 2 more weeks to complete.
- Crews have completed most of the pavement patches west of Fleetwood Dr. Over the next few weeks they will be replacing the driveway aprons (portion between the road and the sidewalk) and small areas of sidewalk at the intersections.
- Mini-storm sewer is being installed along Waldo from 14th Street west to Park Row Boulevard on the north side of the road. Once this portion is complete, crews will install mini-storm on the south side between 23rd Street and Park Row Blvd.
- Excavation is completed to near 23rd Street. By the end of next week, all excavation will be completed to the structure over the railroad. Stone will be placed to provide a base to pave on.
- Sod will be placed on the south side from 14th St to Park Row Blvd next week.
- Concrete paving is scheduled for the week of the 13th. There will be two days of paving during this week. The first day paving will be completed on the north side from 14th Street to Park Row Blvd. The next day crews will pave the south side from Park Row Blvd to the bridge. If you live along this stretch you will receive additional information about driveway access directly from the contractor via a letter.
- As soon as the concrete has cured enough to drive on, crews will work on installing sidewalk and driveways, progressing east to west.
- You may have seen message boards on Rapid Rd announcing lane closures starting July 6th. These lane closures will be in place to replace spot areas of concrete pavement and to replace the traffic signals at the intersection of Rapids Rd / Waldo Blvd. When the patches and signals are complete, the intersection, and Waldo Blvd toward Fleetwood Dr will be paved with asphalt.

Lastly, some of you on the south side of the roadway have had grass seed placed already. The contractor will be watering the seeded areas (and the sod when it is placed). If you would like, you can water your lawn in addition to what the contractor does. If you do, please remember that a thorough watering is better than frequently watering only a bit. Also, watering should be done during the morning or evening hours when the sun is down.

Thanks everyone again for their patience. If you have any questions, please do not hesitate to ask.

Thanks,

Corey Schuh, PE

Project Engineer



1445 McMAHON DRIVE NEENAH, WI 54956

920.751.4200 EXT 202 MCMGRP.COM

CELL: 920.585.9199



Confidentiality Statement

THE INFORMATION CONTAINED IN THIS E-MAIL IS INTENDED FOR PERSONAL AND CONFIDENTIAL USE OF THE DESIGNATED RECIPIENT(S) NAMED ABOVE. This message may be a client communication, and as such is privileged and confidential. If the reader(s) of this message is not the intended